

PASS CHRISTIAN HARBOR, MISSISSIPPI

CONDITION OF IMPROVEMENT ON 30 SEPTEMBER 1989

Existing Project: The existing project provides for maintenance of a harbor within the limits of existing bulkheads and breakwaters constructed by local interests, and of an entrance channel, both to a depth of 7 feet. The entrance channel is 100 feet wide from 7-foot depth contour into the harbor; the harbor is about 1,000 feet long by 700 feet wide.

The existing project was authorized by R. & H. Act of 2 March 1945 (H. Doc. 214, 77th Cong., 2nd sess.).

Progress: Completed in June 1959.

Cost of Construction: \$59,313.

Tidal Range: Mean, 1.6 feet; extreme, 3.3 feet.

Controlling Depth: Entrance, 7.0 feet; Harbor, 7.0 feet.

Local Sponsor: City of Pass Christian.