

GRAND LAGOON AT PANAMA CITY HARBOR, FLORIDA

CONDITION OF IMPROVEMENT ON 30 SEPTEMBER 1989

Existing Project: The authorized project provides for an 8-by 100-foot channel in Grand Lagoon from St. Andrew Bay to a point about 2,400 feet east of State Highway 392 bridge, thence branching to serve terminal facilities on the north and south shores, both channels terminating at the bridge where they are connected by a channel running parallel to the highway; the connecting channel and the reaches opposite the terminal facilities are 8 feet deep by 150 feet wide. Plane of reference is mean low water.

Existing project was authorized 23 March 1967 by Chief of Engineers under authority of Section 107, River and Harbor Act of 1960, as amended.

Progress: Construction commenced in December 1971 and completed January 1972.

Cost of Construction: \$48,001.

Tidal Range: Mean, 1.3 feet; extreme, 3.0 feet.

Controlling Depth: Maintained to authorized depth: Entrance-channel, 8.0 feet; North channel, 8.0 feet; South channel, 8.0 feet; Connecting channel, 8.0 feet.

Local Sponsor: Board of County Commissioners, Bay County, Fla.