

PANACEA HARBOR, FLORIDA

CONDITION OF IMPROVEMENT ON 30 SEPTEMBER 1989

Existing Project: The existing project provides for a channel 8 feet deep and 100 feet wide from the public landing at Panacea through Dickerson Bay to Apalachee Bay. The total length of channel is about 3.7 miles. Plane of reference is mean low water.

The existing project was authorized by the Chief of Engineers, 14 August 1962, under authority contained in Section 107 of the River and Harbor Act of 14 July 1960.

Progress: Completed in February 1963.

Cost of Construction: \$122,383, (exclusive of \$7,000 contributed funds).

Tidal Range: Average, 3.4 feet; extreme, except during storms, 4.5 feet.

Controlling Depth: Maintained to authorized depth of 8 feet.

Local Sponsor: Board of County Commissioners, Wakulla County, Fla.