

ST. MARKS RIVER, FLORIDA

CONDITION OF IMPROVEMENT ON 30 SEPTEMBER 1989

Existing Project: The existing project provides for (1) a channel 12 feet deep and 125 feet wide, widened at the bends, from that depth in Apalachee Bay to the turning basin at the town of St. Marks, generally along the alinement of the existing channel; (2) a turning basin at St. Marks 12 feet deep and 300 feet square; (3) a channel 12 feet deep and 100 feet wide, extending approximately 3,400 feet upstream from the turning basin; and (4) for the removal of snags and similar obstructions from the present channel between St. Marks and Newport. Plane of reference is mean low water.

The existing project was authorized by the R. & H. Act of 3 July 1930, 26 August 1937, 2 March 1945, and 14 July 1960 (H.D. 224, 86th Cong., 2d sess.).

Progress: Completed 1964.

Cost of Construction: \$1,710,809 (exclusive of \$36,011 expended on previous projects).

Tidal Range: Mean, 3.3 feet; extreme, except during storms, 5.7 feet.

Controlling Depth: Maintained to authorized depth of 12.0 feet.